



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: May 23, 2024 **Inspection Result:** **PARTIAL PASS**

Permit Number: B-20-0078

Property Address: 1515 S MERIDIAN, PUYALLUP, WA 98371;

Contractor: BALDWIN GENERAL CONTRACTING PO BOX 686, 0876 ALBANY, OR 93721

To construct: HAMPTON INN ADDITION & PARKING BELOW * REV (1) - 10/26/2023 - LOCATION CHANGE FOR OIL/WATER SEPARATOR IN PARKING LOT * REV (2) - 12/27/2023 - UPDATES TO WALL TYPE, PLANS, SECTIONS, ELEVATIONS & SHEAR WALL DETAILS * REV (3) - 3/25/2024 - UPDATES TO CHASE AND SHAFT WALLS

On this day we have inspected your construction for **Frame Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 inspection of unit 453
 - 1 ; complete all firestop and draftstop as discussed with contractor.
 - 2 ; complete engineers approved of TJI"S not install as per plans.
 - 3 ; provide structural engineers observation report prior to next inspection.
 - 4 ; provide rated access doors for shutoff valves in rated ceiling.
 - 5 ; complete putty packs at electrical boxes and draft stop at 10' o.c. at party walls as discussed with contractor.
 - 5 ;complete 6"x10" headers as per plans or provide engineers as-built approval.
 - 6 ; complete all items in other units as discussed with contractor prior to next inspection. (bathrooms will be inspected at a later date as requested per contractor at additional fee of \$180 as discussed with contractor)
- 2 inspection of 4th floor framing. (except stairwell ,3' of south corridor,and all restrooms)
 - 1 ; complete engineers approved of TJI"S not install as per plans.
 - 2 ; provide structural engineers observation prior to next inspection.



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

3; provide rated access doors for shutoff valves in rated ceiling.
(bathrooms will be inspected at a later date as requested per contractor at additional fee of \$180 as discussed with contractor)

inspection of 2nd floor framing. (except stairwell ,3' of south corridor,and all restrooms)

corridors - 1 ; complete all anchor bolts in corridor.

2. complete nail plates at sprinkler pipes,

3.complete draftstop at 10'o.c. at ceiling.

unit 261 - 1.seal penetration in top plate at n.w corner of unit.

2.complete draftstop at 10 o.c. at ceiling.

unit 260 - tighten nut on hold downs at n.e. corner unit.

unit 259 - tighten nut on hold downs at east wall.

unit 258 - tighten nut on hold downs.at east wall.

unit 257- 1.tighten nut on hold downs at east wall.

2.complete nailing of A35's at south wall at 7th bay from west wall.

unit 253 -1. provide positive attachment of beam to wall.

2.provide squash blocks at beam.

3 ; complete firestop at top plate at east wall.

Sincerely,

Shannon King

Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684