



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jun 03, 2024 **Inspection Result:** **FAILED**

Permit Number: PRCCP20220770

Property Address: 1601 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: ABSHER CONSTRUCTION CO PO BOX 280 PUYALLUP, WA 98371-0152
Raygan Kettman 1001 SHAW RD E PUYALLUP, WA 98372

To construct: The project proposes a new STEM classroom and laboratory building and a new parking lot, net gain of 100 stalls. Improvements include asphalt paving, concrete paving, a new building, utilities services for the new building, and stormwater management. Utility services include domestic water and water main, sewer main and services, natural gas, primary and secondary power, and telecommunications. Modifications to the existing parking lot east of the building and sidewalks adjacent to the building will occur. A belowground detention facility utilizing Stormtech MC-7200 chambers are proposed for stormwater flow control. A bioretention facility will be used upstream of the proposed flow control facility to provide stormwater quality treatment for pollution generating impervious surfaces (PGIS).

On this day we have inspected your construction for **Erosion And Sediment Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: SW construction entrance, asphalt needs to be cleaned daily.
Forklift is running through mud and tracking on asphalt for through traffic.
Clean mud off asphalt and keep the through area clean.
Install straw waddle at curb cuts for new parking lot.
Silt id covering the clean rock for the bioretention. This will need to be cleaned prior to finish install.

Corrections:

1. Maintain silt run off on site from existing asphalt parking lot. KEEP ASPHALT CLEAN!
2. Keep ALL silt socks clean.



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

3. Zero track out. This needs to be cleaned up at time of track out.
4. Install straw waddle at curb cuts in new parking lot.

Sincerely,

Jason Little
Engineering Tech IV
JLittle@PuyallupWA.gov
(253) 435-3636