



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Aug 15, 2024

Inspection Result: **PARTIAL PASS**

Permit Number: PRCCP20230970

Property Address:

Contractor: MCKEE ENTERPRISES, LLC PO BOX 5 ENUMCLAW, WA 98022

To construct: Civil Construction Permit for the East Town Crossing project associated with Preliminary Site Plan/SEPA, P-21-0034.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: McKee repaired second hydrant foot valve. The bonnet was not tight.

Hydro tested 3 hydrants for 2hrs at 200psi ea. (PASSED)

McKee installed some storm. They installed 12" cpep between WQ3 and CB15 and installed CB15. They began installation of 12" cpep between CB15 and CB14.

I reviewed the sewer TV footage and found two sewer runs out of compliance.

- Sewer between MH1 & MH2 had two bellies. 1-@ 30-40' and 1-@ 73-81'

- Sewer between MH2 & MH3 had two bellies. 1-@ 3-16.5' and 1-@ 38-50'

A TV truck will be on site at 7am to re-TV these lines. I asked them to "NOT" add die and TV from the top down.

Another crew is working on sub-grading the roads for ATB.

Corrections:

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Jason Little

Development Engineering Inspector

JLittle@PuyallupWA.gov

(253) 435-3636