



333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Apr 24, 2025 Inspection Result: FAILED

Permit Number: PRMU20221555

Property Address: 4002 10TH ST SE, PUYALLUP, WA 98374;

Contractor: BRC FAMILY LLC PO BOX 731310 PUYALLUP, WA 98373-0060

To construct: North Building of CopperBerry, R-2 Apartments 6 Plex CIVIL: PRCCP

20221569 / South building PRMU20221586 - REVISION (1) - 09/11/2023 - POURING A MAXIMUM 7' WALL IN PLACE OF 4' WALL ON WEST SIDE OF FOUNDATION * REV (2) - 12/14/2023 - FOOTING & FOUNDATION NOT NEEDED FOR WEST STAIRCASE LOAD AS PER STURUCTURAL ENGINEER. PEPLACE WITH PIERS AS PER DRAWINGS & CALS * REC'D REV (3) - 5/24/2024 - REQEUSTED FIRE RATING FOR INSPECTOR

On this day we have inspected your construction for **Building Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 unit 204 (correction list at exterior of building only)
 - 1; provide continuous handrails 34"-38" above stair nosing on open side of stairs and 34"-38" on other side of handrail at stairs as discussed with contractor.
 - 2; provide min. 36" landing at top of stairs not to exceed 2% slope.
 - 3; remove downspout drain from stair landing.

unit - 202

- 1; provide continuous handrails 34"-38" above stair nosing on open side of stairs and 34"-38" on other side of handrail at stairs as discussed with contractor.
- 2; provide min. 36" landing at top of stairs not to exceed 2% slope.
- 3; remove downspout drain from stair landing.

unit 101

- 1; handrail not to exceed 34"-38" above stair nosing.
- 2; complete threshold at entry door to protect exposed wood.

City of Puyallup



Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

unit 102

- 1; handrail not to exceed 34"-38" above stair nosing.
- 2; complete threshold at entry door to protect exposed wood.
- 3; provide min. 42" guardrail at mechanical equipment on n.w. corner of building exceeding 30" height with-in 3' of grade or raise exterior grade not to exceed 30".
- 4; seal all penetrations in exterior siding at all of building.
- 5; complete threshold and door sweep at sprinkler riser room.
- 6 ; provide handrail return at steps next to sprinkler riser room. unit 203
- 1; ; steps not to exceed 3/8" difference in rise in flight of stairs
- 2; provide handrail 34"-38" above stair nosing.
- 3; provide min. 36" landing at mid-landing of stairs.
- 4; provide min. 36" landing not to exceed 2% slope at top of stairs. unit 201
- 1; handrail not to exceed 34"-38" above stair nosing.
- 2; provide min. 36" landing not to exceed 2% slope at top of stairs.
- 3; steps not to exceed 3/8" difference in rise in flight of stairs.

Sincerely,

Shannon King Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684