

Backflow Assembly Test Report

Made By Mako Assist on: 04/23/2025 at 10:26 AM

SITE

Water Authority: PUYALLUP WATER

Contact Name: JAY @ ATKINS CONSTRUCTION

Service Address: 1805 Industrial Pkwy
Puyallup, WA 98371
United States

ASSEMBLY

Type:

RP

Size:

2 INCH



Manufacturer:

APOLLO/CONBRACO

Model:

RPLF4A

Serial Number:

24194D

Geo Tag:

47.208465686589825
-122.30768144518788

TEST GAUGE

Name: MAKO MK5

Serial Number: 2AC19070168

Calibration Date: 2025-01-29

TEST RESULTS

Test Procedure Followed: USC Manual 10/ABPA

Relief Valve Opening Point (RV) (PSID):

3.7

RV Fully Opened?:

YES

Check Valve 1 (CV 1) (PSID):

6.7

CV 1 Held Tight?:

YES

Line Pressure (LP) (PSID):

6.8

CV 2 Held Tight?:

YES

COMMENTS

HAZARD- TEMPORARY SITE WATER
RPBA

LOCATION- ENTRANCE OF SITE ON LEFT INSIDE
ECOLOGY BLOCKS
METER- 100585666

PASS

CERTIFIED BY:

Name:

travis grant

Certificate #:

B5889

Company:

Grant Utilities Inc.

Phone:

4254492072

Email:

travisgrant@me.com

Backflow Assembly Test Report

Made By Mako Assist on: 04/23/2025 at 10:38 AM

SITE

Water Authority: PUYALLUP WATER
Contact Name: JAY @ ATKINSON CONSTRUCTION
Service Address: 1805 Industrial Pkwy
Puyallup, WA 98371
United States

ASSEMBLY

Type: RP
Size: 2 INCH
Manufacturer: APOLLO/CONBRACO
Model: RPLF4A
Serial Number: 24295D
Geo Tag: 47.208495856987405
-122.30765376616314



TEST GAUGE

Name: MAKO MK5
Serial Number: 2AC19070168
Calibration Date: 2025-01-29

TEST RESULTS

Test Procedure Followed: USC Manual 10/ABPA

Relief Valve Opening Point (RV) (PSID):	4.0	RV Fully Opened?:	YES
Check Valve 1 (CV 1) (PSID):	6.9	CV 1 Held Tight?:	YES
Line Pressure (LP) (PSID):	55.0	CV 2 Held Tight?:	YES

COMMENTS

HAZARD- TEMPORARY SITE WATER
RPBA
LOCATION- MIDWAY ON SITE TOP OF SMALL HILL ON
RIGHT INSIDE ECOLOGY BLOCKS
METER- 100585666

PASS

CERTIFIED BY:

Name: travis grant
Certificate #: B5889
Company: Grant Utilities Inc.
Phone: 4254492072
Email: travisgrant@me.com

Backflow Assembly Test Report

Made By Mako Assist on: 04/23/2025 at 11:22 AM

SITE

Water Authority: PUYALLUP WATER

Contact Name: JAY @ ATKINS CONSTRUCTION

Service Address: 1805 Industrial Pkwy
Puyallup, WA 98371
United States

ASSEMBLY

Type:

DC

Size:

3/4 INCH



Manufacturer:

APOLLO/CONBRACO

Model:

DCLF4A

Serial Number:

13645D

Geo Tag:

47.208328696567634
-122.30773110736297

TEST GAUGE

Name: MAKO MK5

Serial Number: 2AC19070168

Calibration Date: 2025-01-29

TEST RESULTS

Test Procedure Followed: USC Manual 10/ABPA

Line Pressure (LP) (PSID): 52.0

Check Valve 1 (CV 1) (PSID): 1.9

Check Valve 2 (CV 2) (PSID): 2.0

CV 1 Held Tight?: YES

CV 2 Held Tight?: YES

COMMENTS

HAZARD- TEMPORARY SITE WATER
RPBA

LOCATION- TOP OF SITE AT JOB TRAILERS BACK
RIGHT CORNER OF BLDGs INSIDE BOX.
METER- 100585666

PASS

CERTIFIED BY:

Name:

travis grant

Certificate #:

B5889

Company:

Grant Utilities Inc.

Phone:

4254492072

Email:

travisgrant@me.com