



City of Puyallup

---

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

## INSPECTION REPORT

**Date of Inspection:** Jun 06, 2025

**Inspection Result:** **PARTIAL PASS**

**Permit Number:** PRCCP20230970

**Property Address:** 3002 E PIONEER, PUYALLUP, 98372

**Contractor:** MCKEE ENTERPRISES, LLC PO BOX 5 ENUMCLAW, WA 98022

**To construct:** Civil Construction Permit for the East Town Crossing project associated with Preliminary Site Plan/SEPA, P-21-0034. 3002 E PIONEER

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** McKee air tested some sewer and storm @ 3-4psi for 15min each.

- Retest SSMH6 to SSMH9 126LF of 8"pvc w/ 1 6"pvc SS to a c/o and CB for dumpster pad (per PCR001) (PASSED). Note: Still needs to be mandreled.
- Existing SSMH 15 to Existing SSMH14 117LF of 8"pvc (PASSED)
- SDCB27 to SDCB29 82LF of 12"CPEP (PASSED) - SDCB24 to SDCB23 69LF of 8"DI (PASSED)
- SDCB24 to SDCB25 34LF of 8"DI (PASSED) - SDCB22 to SDCB23 113LF of 12"DI (PASSED)
- SDCB22 to SDCB20 76LF of 12"DI (PASSED) - WQ6 to SDCB33 18LF of 12"CPEP (PASSED)

Another crew replaced the hydrant for building "E".

- Bag flushed hydrant for 15min. twice for building "E" (PASSED)
- Hydro tested hydrant @ 200psi for 2hrs for building "E" (PASSED)

The concrete crew poured the bus canopy pad.

**Corrections:**

Sincerely,



City of Puyallup

---

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

Jason Little  
Development Engineering Inspector  
[JLittle@PuyallupWA.gov](mailto:JLittle@PuyallupWA.gov)  
(253) 244-0387