



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

ABSHER CONSTRUCTION
PO BOX 280
PUYALLUP, WA 98371-0152

June 12, 2025

RE: INSPECTION PUNCHLIST FOR PERMIT PRCCP20231620

To Whom It May Concern:

City of Puyallup's Development Engineering has completed, at your request, a final inspection of the above referenced permit number.

The following is a list of outstanding items that must be completed prior to Engineering's final acceptance of the work. Please note that this list has been broken into two sections:

Section A are considered life/safety items that must be completed for the utilities to operate and be maintained as intended. **Therefore, Section A must be completed and accepted before Development Engineering can consider the project adequately complete and to allow issuance of an Occupancy Permit.**

Section B are punchlist items, and as such, do not have to be completed prior to occupancy. However, the items listed under Section B must be guaranteed to be completed within 90 days from the date of this letter. The City of Puyallup requires an assignment of funds in the amount of \$12,500.00 to guarantee completion of the punchlist items.

SECTION A

(ITEMS WHICH MUST BE COMPLETED PRIOR TO OCCUPANCY)

WATER:

- Provide the City with the test results for the Reduced Pressure Backflow Assembly (RPBA).

STORM:

- Finish grout all storm structures.
- Provide the City with a letter from the design engineer certifying the proper installation of permanent stormwater controls and compliance with the stormwater site plan.

STREET:

- relocate the flower pots on Meridian out of the ADA pathway.

MISCELLANEOUS:

- complete all hard surfaces
- finish landscaping
- Engineering staff to contact the Planning Department project reviewer to request landscape walkthrough inspection. Landscape requirements to be added to the punchlist.

SECTION B

(ITEMS COVERED BY AN ASSIGNMENT OF FUNDS TO ALLOW OCCUPANCY)

STORM:

- Provide the City with a recorded copy of the Stormwater Management & BMP Facilities Agreement. With the operation and maintenance manual described in item 3 as a recorded exhibit.

MISCELLANEOUS:

- remove and replace damaged concrete around SDCB#1
- Provide the City with an electronic version of the record drawings in PDF format and in AutoCAD Map 2007 or newer in State Plane South Projection format.

Upon completion of the items listed under Section B, the City will release the assignment of funds back to you. If any or all the items listed under Section B are not completed within 90 days of the date of this letter, the City has the right to use the funds being held to complete the remaining work.

After completion of the above work, please contact the project's Engineering Inspector, Jeff Hill, at (253) 204-5633 and schedule a punchlist inspection through the [CityView portal](#). If you have any questions regarding any of these items, please contact Jeff Hill or myself.

Sincerely,



Lance Hollingsworth
Civil Engineer-Journey
(253) 770-3337
LHollingsworth@PuyallupWA.gov

Cc: Jeff Hill, City of Puyallup Engineering Inspector
Robin Loewen, DPS Support Specialist
Joleen Jones, Permit Holder