

City of Puyallup **Building Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection:	Jul 14, 2022	Inspection F	Result:	PASSED W/ CONDITIONS
Permit Number: Property Address:	PRSG20221026 3500 S MERIDIAN, Unit: 902, PUYALLUP, WA 98373;			
	CLEARWAY SIGNS 9420 Installation of freestand			•

On this day we have inspected your construction for **Sign Footing Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: provide engineer of record design mix for sign footing prior to concrete placement, (provide special inspection approval if required per design mix as discussed with contractor)

Corrections:

- 1 1.provide city approved plans on site at time of inspection 2.complete all rebar per city approved plans 3.not ready
- 2 1 sleeve pipe thru footing as previously discussed with contractor 2. Provide city approved plans at time of next inspection 3.reconnect footing drain and protect from concrete pour 4. Clean off existing concrete for bonding purpose to new concrete previously discussed with contractor

5.rebar needs to be a min of 3" from dirt

Sincerely,

Shannon King



City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

Shannon King Building Inspector 2 ShannonK@PuyallupWA.gov (253) 840-6684