



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jul 27, 2022

Inspection Result: **FAILED**

Permit Number: PRUSR20221164

Property Address: 110 9TH ST SW, PUYALLUP, WA 98371;

Contractor: HARTS SERVICES 3510 S PINE ST TACOMA, WA 98409

To construct: Water Line Repair

On this day we have inspected your construction for **Engineering Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: See job start comments.

See city detail 03.03.01 (poly pipe with tracer wire with ford pack joint)

Need ROW permit once you leave private property.

No tunneling under sidewalk. Sidewalk must be removed, proper compaction, and re-pour sidewalk.

Poly pipe from back of meter to (at least PL). If using pex the city highly recommends a sleeve where pex has been placed.

Corrections:

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Jason Little

Engineering Tech IV

JLittle@PuyallupWA.gov

(253) 435-3636