

EMERALD FIRE, LLC
Fire Sprinkler Specialists

BACKFLOW PREVENTION ASSEMBLY TESTING REPORT
 NEW INSTALLATION

CITY USE ONLY	
SERVICE NO.	
DEVICE NO.	
METER NO.	

MANUFACTURER Ames	MODEL Derringer 30	SERIAL NO. J19352	SIZE 4"
OWNER/CONTROLLER Step by Step			
OWNER'S ADDRESS			

SERVICE ADDRESS
3303 8th Ave se Puyallup, wa. 98372

LOCATION OF DEVICE
Sprinkler riser room (new building).

HAZARD ISOLATED
 POTABLE WATER IRRIGATION FIRE BOILER

R.P.B.A. D.C.V.A. R.P.D.A. D.C.D.A. P.V.B.A. S.V.B.A. A.V.B. AIR GAP

IS DEVICE INSTALLED PROPERLY? YES NO - COMMENTS

INITIAL TEST RESULTS	REDUCED PRESSURE ASSEMBLY		P.V.B.A. / S.V.B.A		INITIAL TEST
	#1 CHECK PRESS DROP _____ (A)	DOUBLE CHECK CHECK #1 TIGHT <input checked="" type="checkbox"/> 2.2 psid LEAKED <input type="checkbox"/>	AIR INLET OPENED AT _____ PSID _____ DID NOT OPEN <input type="checkbox"/>	CHECK PRESS DROP _____ PSID _____ FAILED <input type="checkbox"/>	PASSED <input checked="" type="checkbox"/> FAILED <input type="checkbox"/> DATE: 8 / 5 / 22 SYSTEM PSI 83
	RELIEF VALVE OPENED AT _____ (B) min 2 psid	CHECK #2 TIGHT <input checked="" type="checkbox"/> 1.7 psid LEAKED <input type="checkbox"/>			
	BUFFER A-B= _____ min 3 psi				
	RELIEF VALVE PASS <input type="checkbox"/> FAIL <input type="checkbox"/>				

COMMENTS REPAIRS AND/OR PARTS
Found off left off; building under construction.

TEST AFTER REPAIRS	REDUCED PRESSURE ASSEMBLY		P.V.B.A. / S.V.B.A		FINAL TEST
	#1 CHECK PRESS DROP _____ (A)	DOUBLE CHECK CHECK #1 TIGHT <input type="checkbox"/> _____ psid	AIR INLET OPENED AT _____ PSID _____	CHECK PRESS DROP _____ PSID _____	PASSED <input type="checkbox"/> DATE: <input type="checkbox"/> / <input type="checkbox"/> / <input type="checkbox"/>
	RELIEF VALVE OPENED AT _____ (B) min 2 psid	CHECK #2 TIGHT <input type="checkbox"/> _____ psid			
	BUFFER A-B= _____ min 3 psi				

IN COMPLETING AND SUBMITTING THIS TEST REPORT, THE TESTER CERTIFIES THAT THE ASSEMBLY HAS BEEN TESTED AND MAINTAINED IN ACCORDANCE WITH ALL APPLICABLE RULES AND REGULATIONS OF THE CITY OF _____ AND STATE OF WASHINGTON.

GUAGE CALIBRATION DATE 2 / 28 / 22 DETECTOR METER READING 000010


TESTER SIGNATURE

Shane Foss
TESTER NAME (PRINTED)

B5201
CERTIFICATION #

Emerald Fire LLC
COMPANY
11021 Cramer Road, KPN Gig Harbor WA 98329
ADDRESS

03110746
GAUGE #
253-857-2056
PHONE #

REPORT RECEIVED BY: _____ (SIGNATURE OF OWNER OR REPRESENTATIVE OF OWNER)

SERVICE RESTORED

Revised 4/29/1999