



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Permit Review Correction Letter

Permit Application #PRCCP20220589

June 13, 2025

The City has completed the review of the above-mentioned permit submittal. All your review comments, conditions, and redlined plans can be found on the [City's permit portal](#). Redlined plans can be found on the City's Permit Portal in the "Reviews" section under "Documents Returned for Corrections". Below please find the permit submittal review comments from your review team and re-submittal instructions. Should you have any questions regarding the review comments, please contact the plan reviewer associated with the comment listed below.

Re-submittal Instructions

To resubmit, you must address all comments and upload a ~~Correction Response Letter~~ that states how the corrections have been addressed in your resubmitted documents. Avoid using "upload additional docs" unless there is NO submittal item available for your document. Please Note: If you have any questions about how to resubmit, please contact the permit center.

- 1 Log in to your permits portal and navigate to the status page for this permit under the "My Items" tab by selecting the "Upload Submittals" button under the permit number.
- 2 For each submittal item listed re-submit a new version of the submittal item by clicking the "New Version" button next to the file name of the original file submitted. DO NOT click the 'browse' button unless the document you are submitting for that submittal item is not a new version of the originally submitted document. Click 'Upload Documents' at bottom of the page.
- 3 If any re-submittal fees have been assessed, you will need to pay your resubmittal fee at the time of resubmittal. Your resubmittal will not be processed until the fee has been paid.

Corrections

Corrections to be addressed on the next set of resubmitted plans:

Engineering Civil Review	Jamie Carter	(253)435-3616	JCarter@puyallupwa.gov
<p>- Ecology defines sports fields (artificial and natural) as Pollution Generating Pervious Surface. However the underdrain collection and subsequent detention of the field run off makes this system an impervious surface. Provide details that this specific type of installation is not pollution generating or details of how the project will achieve basic water quality standards for the collected field run off. [Comment Correction; ; pg. N/A]</p>			

Conditions

The items listed in the table below are conditions of the permit that do not need to be addressed on the next resubmittal of plans but will need to be fulfilled at some point in the permit review process. The "Condition Category" indicates the approximate phase of the permit process by which the condition must be fulfilled for the City to continue processing this permit. "Condition Status" if "Open" means that the condition has not been fulfilled, if "Resolved" means the condition has been fulfilled successfully. For some conditions that require submittal of a document to the City, those documents can be submitted via the Conditions Section of the [City's permit portal](#).

Condition Category	Condition	Department	Condition Status
Prior to Issuance	Certificate or Insurance/CG2012 must be received prior to issuance	Engineering Division	Open
Prior to Issuance	A Performance Bond must be received by the City of Puyallup prior to permit issuance. The Performance Bond shall be 150% of the estimated cost of work in the ROW per the approved cost estimate received prior to plan approval (attached in CityView Portal under Documents & Images section). See https://www.cityofpuyallup.org/DocumentCenter/View/16622/Performance-Bond-51122-appvd-by-Legal for more information.	Engineering Division	Open
Prior to Issuance	Projects that disturb more than one acre shall procure a Construction Storm Water General Permit	Engineering Division	Open

Condition Category	Condition	Department	Condition Status
Prior to Completion	<p>An approved reduced pressure backflow assembly (RPBA) device is required to be installed on the domestic water service per City Standard Detail 03.04.02 since the subject property abuts a secondary water source, e.g., Meeker Ditch, Clarks Creek, etc.</p> <p>Upon approval of the installation by the city inspector, the backflow device shall be tested by a Washington State certified backflow assembly tester, and the test report results shall be submitted to the City prior to occupancy of the building.</p>	Engineering Division	Resolved
Prior to Completion	Storm pond to be inspected against original CUP plans to determine if originally designed capacity is still available. Pond shall currently provide the capacity stated for full build out of the site. Should maintenance be required it shall be done as part of this project. [Jamie Carter @ 01/23/2025 12:36 PM]	Development & Permitting Services	Open

If you need assistance with resubmitting your corrections, please contact the Permit Center.

Sincerely,

City of Puyallup Permit Center
(253) 864-4165 option 1
permitcenter@puyallupwa.gov