

CORRECTION RESPONSE LETTER 4/30/2025

Responding to first corrections-

1. Washington Alarm is UL certified contractor. We will be holding the cert
2. I added 13 PAD300 HD and PAD300 PD all with standard bases in order to meet the municipal requirements. (17.16.070 installation requirements)
3. I updated the floor plan, riser, calculations, symbol legend and I also added a reference for the WAC regarding CO detection. I believe that we are meeting the requirements based on the occupancy load per WAC 51-50-0907
4. As far as the functionality of the multi-criteria detectors are concerned, each CO detector will cause a supervisory condition and sound its corresponding sounder base with a temporal 4 audible signal. The smoke detector will trigger the general evacuation. Both functions of the multi-criteria detectors will annunciate the FACP, Local Operator Console in lobby and transmit to the supervised central station.

Response to the second corrections-

Added detection for total coverage
Changed restroom heats to smoke detectors
Added smoke detectors above dropped ceilings
Added remote indicators for detectors above ceilings
Added smoke detectors to the cupula's
Separated notification and initiation onto different pages
Updated floor plans
Updated the fire alarm riser
Updated battery and circuit calculations
Updated symbol legend and quantities
Updated the fire alarm matrix