



City of Puyallup

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Sep 12, 2022                      **Inspection Result:**     **FAILED**

**Permit Number:** E-21-0440

**Property Address:** 3303 8TH AVE SE     ;

**Contractor:** MOUNTAIN CONSTRUCTION INC. 7457 S MADISON TACOMA, WA  
98409 Jeremy Patnoi 7457 S. Madison St. Tacoma, WA 98409

**To construct:** SEWER MODIFICATION AT THE EXISTING STEP BY STEP FACILITY ~ STEP  
BY STEP

\*confirm fees pls\*

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** No one on site working on the punch list.

-Sewer c/o's still need to be opened.

-Sewer pump risers need grout cleaned up and removed and sealed with sealant.

-CB's need to be grouted.

Only 3 out of 17 items have been resolved. 3 of the 14 items were from section "A".

### Corrections:

- 1 Punch List "A"
  1. GI needs to be cleaned and filled, inspector on site to verify.
  2. ALL sewer c/o's need to be inspected, covers and caps removed prior.
  3. ALL storm, including roof drains, need to be jetted and sumps vacced, inspector on site to verify.
  4. ALL storm structures need to be grouted.
  5. ALL landscape areas need to be soil amended, inspector on site to verify.
  6. Need ALL disturbed areas stabilized.
  7. Need water service RPBA cert.
  8. Need fire line RPBA cert.
  9. Need fire line final, tamper switches tested and passed by fire inspector, WSP form filled out,



City of Puyallup

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

and bushes removed 3' minimum clear around hydrant and 10' around FDC.

10. Seal ALL trench patches, sewer and fire.

Punch List "B"

1. ALL existing septic drain field needs to be decommissioned.
2. Need storm, sewer, and water as-builts.
3. Need storm water maintenance agreement.
4. Finish all concrete when pedestrian re-outs are accessible.

Sincerely,

Jason Little  
Engineering Tech IV  
JLittle@PuyallupWA.gov  
(253) 435-3636