

Revision Architectural Drawings changes 10/27/22:

Reduction in project scope, as indicated by Revision Cloud #4

Revision Architectural Drawing changes 9/15/22: (as indicated by Revision Cloud #3)

- T0.0 Revised Project Information to include floor and suite number.
See note calling out project as not reviewable by DOH CRS.
- A01.1 Added Occupancy Calculations and revised area of suite 3200 to include a portion of the registration and waiting areas.
- A6.0 Revised toilet paper dispenser location.
- A8.1 Water-resistant wall coverings extend to 52" AFF (Construction Specialties Rigid Sheet). See Details 5/A8.1 and 10/A8.1.
See detail 4/A8.1 for framing details for the ceiling in room 3169. Ceiling height is at 9'-6" AFF, per sheet A7.1.
See detail 9/A8.1 for wall bracing details for all the new walls being constructed.

Revision 1 Mechanical changes 9/15/22:

The source of the hot water is shown, it is the recirculating hot water line that we have routed close to every sink to minimize pipe length in accordance with that energy code section.

Revision 1 Electrical changes 9/15/22:

- E3.1 Change outlets as indicated.
- E4.1 Add data outlets and card readers as indicated.