

Fire Review:

1. Change 18' width to 20'

Both 18' driveways and drive lanes have been widened to 20 feet.

Engineering Review:

2. Provide CONSTRUCTION NOTE 2

Keynote #2 has been added to curb and gutter location.

3. Leader placement

The leader has been moved to point to curb paint.

4. No curb here

This line was the setback line and has been removed in this location to enhance design clarity.

5. Are any ADA upgrades triggered by this work?

The project does not trigger ADA upgrades.

6. Add note to remove or relocate existing sign.

The existing sign has been added, screened back and called out to be removed.

7. Use detail 01.02.02 for sidewalks with planting strip. 01.02.01 is for sidewalk against curb and gutter with no planting strip.

The note has been revised to reference Detail 01.02.02.

8. Provide length of paint on curb.

The note has been revised to specify minimum 6-foot curb markings.