

Centeris VP UPS and Battery Room Mechanical Drawing Change Narrative
Date: 06/27/2024

- M.VP.001
 - Updated mechanical drawing list
- M.VP.010
 - Updated circulation pump flow rates
 - Exhaust fan airflow updated.
 - Expansion tank sizes updated. Removed schedule note 2.
 - Added Fire smoke dampers schedule
 - Added Grille, Register and diffuser schedule
- M.VP.014 & 015
 - MLC calculation table reloaded. Summary and minimum requirements added.
- M.VP.101
 - South yard marked not in scope
- M.VP.102
 - Exhaust fans moved outside battery room, added FSD
- M.VP.302
 - Fans relocated out of battery rooms
 - FSD tags added
 - Battery room temp sensor added
- M.VP.503
 - Chillers detail updated
 - CRAH detail updated
 - Large inline pump detail updated
 - Closed circuit evaporative cooler detail updated
- M.VP.601
 - Sequence of operations updated
 - Water and air diagrams updated
- P.VP.001
 - Plumbing Sheet list updated
- P.VP.101
 - Sanitary pipe routing updated per site conditions.
- P.VP.102
 - Pipe sizes added