

A Advanced Septic Services, Inc.

1602 West Valley Hwy S
Auburn, WA 98001

253-435-9999

PROPERTY INFORMATION

Location: 1036 VALLEY AVE NW

Tax ID: 0420163042

Use:

ON ID: ON0146817

Mail To:

Fold
Here

ON-SITE WASTEWATER TREATMENT SYSTEM INSPECTION REPORT

Inspected: 03/28/2023 - Inspection Type: EMMR - Correction Status: All corrections made

Company:

A Advanced Septic Services, Inc.

Work Performed By:

Dillon Goodman

Submitted 03/30/2023 by:

Lamar Mel

Fold
Here

COMMENTS & GENERAL INSPECTION NOTES

No Deficiencies Noted

Pumped the tank for maintenance
exposed the outlet line and repaired the conveyance line

GENERAL SITE & SYSTEM CONDITIONS

The General Site and System Conditions were:	Fully Inspected
All Components accessible for maintenance, secure and in good condition:	YES
All required service performed (if no - specify omitted inspection items in notes):	YES
Effluent leaking onto the surface of the ground from any component? (If yes, explain in comments)	NO
Components appear to be watertight - no visual leaks:	YES
Property Occupied? (If NO, describe any vacancy effects in notes):	YES
Improper encroachment (structures/impervious surfaces); cover; or settling problems observed:	NO
Risers and lids secured:	YES
Approximate GALLONS pumped during visit (leave blank if not pumped):	1000

ONSITE SEWAGE SYSTEM INSPECTION DETAIL

TANK: Septic Tank - 1 Compartment

This component was:	Fully Inspected	
Effluent level within operational limits (if NO explain in comments):	YES	
All required baffles in place (N/A = No baffles required):	YES	
Effluent Filter Cleaned (N/A = Not Present):	N/A	
Compartment 1 Scum accumulation (Inches, if other specify):	3	
Compartment 1 Sludge accumulation (Inches, if other specify):	6	
If pumping was needed, was the tank pumped? (NA = no pumping needed)	YES	
A modification/repair was completed on the component (If yes, provide detail in comments):	YES	

Drainfield (disposal): Gravity

This component was:	Fully Inspected	
Inspection ports located and inspected (NA if no inspection ports installed):	NO	
Area is properly vegetated (No plants with invasive roots or trees):	YES	
Ponding present? If YES explain in comments:	NO	
A method, such as aeration, was used to reduce clogging of the biomat in this component (If yes, provide detail in comments):	NO	
A modification/repair was completed on the component (If yes, provide detail in comments):	NO	

This report indicates certain characteristics of the onsite sewage system at the time of visit. In no way is this report a guarantee of operation or future performance.