

# 1<sup>st</sup> Choice Fire, LLC

## Correction Letter Response

7-8-25

TO: City of Puyallup Fire Prevention

ATTN: David Drake

Job: 2<sup>nd</sup> St. Apartments

**Permit #: PRFS20250509**

In Response to the corrections Noted

David, I've reviewed your comments on the above project.

1. Regarding the pipe crossing the breezeways. They are putting heat tape (UL listed) on those pipes along with insulation. (per NFPA13-2022 Sec.16.4.1) We would have the same exact problem in the attic as the breezeway are not heated. I should have put a note on the plans regarding that.
2. Regarding the 2" FDC. The 2" pipe coming out of the ground is 2" galvanized connected to the 2" CPVC tee underground. There will be a 2" pipe clamp connected to a 2' piece of Uni-Strut. With this covered with dirt the pipe cannot flex or turn.

**1<sup>st</sup> Choice Fire, LLC**

Sincerely,

*Rick Berger*

425-891-4909 Cell

**Rick.1stchoicefire@outlook.com**